

## CAMPUS-WIDE ACCESS CONTROL EXTERIOR KEY CORE CHANGE

	Building	Projected Date of	Status
Building	Number	Lock Change	
Ezekiel Cullen	516	6-Feb-17	completed
Cullen Performance Hall	517	6-Feb-17	completed
Roy Cullen	501	13-Feb	completed
Cynthia Woods Mitchell / Wortham Theatre	507	13-Feb	completed
Heyne	534	13-Feb	completed
Fleming	564	13-Feb	completed
Science Teaching Lab	576	13-Feb	completed
Farish Hall	587	13-Feb	completed
McElhinney	588	13-Feb	completed
Technology Annex	503	20-Feb	completed
Optometry Building	505	20-Feb	completed
Technology	508	20-Feb	completed
MD Anderson Library	509	20-Feb	90%
Student Health Center	525	20-Feb	completed
Garrison Gym	532	20-Feb	
Philip Guthrie Hoffman Hall	547	20-Feb	completed
Religion Center	562	20-Feb	completed
Disabilities	568	20-Feb	completed
Engineering 1	579	20-Feb	completed
Engineering 2	581	20-Feb	completed
Houston Science Center	593	20-Feb	
TLC Annex	106	27-Feb	completed
Child Care Center	504	27-Feb	completed
Valenti Communications	506	27-Feb	90%
Student Center 2	526	27-Feb	completed
Melcher Gym	533	27-Feb	
South Park Annex	542	27-Feb	completed
Burdette Keeland Jr. Design Ctr.	552	27-Feb	
Welcome Center	553	27-Feb	90%
Cameron Building	586	27-Feb	completed
Engineering Education Resource Center	594	27-Feb	
Clinical Research Services Center	598	27-Feb	completed
Agnes Arnold Auditorium	494	5-Jun	completed
Science & Engineering Classroom Bld.	529	5-Jun	completed
Science & Engineering Research Ctr.	545	5-Jun	completed
College of Graduate Social Work	549	5-Jun	completed
Science & Research	550	5-Jun	completed
Moore School of Music / Opera House	520	12-Jun	completed
Gerald Hines College of Architecture	543	12-Jun	completed
Science & Research 2	551	12-Jun	completed
Student Center Satellite	567	12-Jun	completed

## CAMPUS-WIDE ACCESS CONTROL EXTERIOR KEY CORE CHANGE

	Building	Projected Date of	Status
Building	Number	Lock Change	
University Classroom & Business Bld.	499	19-Jun	completed
Power Plant	515	19-Jun	90%
Calhoun Lofts Apartments	518	19-Jun	completed
Leroy & Lucile Melcher Hall	528	19-Jun	completed
Cemo Hall	544	19-Jun	completed
Engineering Lecture Hall	580	19-Jun	completed
Houston Public Broadcasting	536	26-Jun	
Bates Law Building	537	26-Jun	
Teaching Unit 2	538	26-Jun	
Max Krost Hall	539	26-Jun	
John O'Quinn Law Library	540	26-Jun	
Computing Center	596	26-Jun	
Welcome Center	553	26-Jun	
Cougar Village 2 Residential Hall	496	3-Jul	
SR 1 - Add	550	3-Jul	completed
Cougar Village 1 Residential Hall	563	3-Jul	
Moody Towers Residential Hall	584	3-Jul	
Fine Arts - Dudley Green Room	589	3-Jul	
UH Hilton	590	3-Jul	
Human Factors & Ergonomic Lab	116	3-Jul	
Texas Manufacturing Assistance Ctr.	119	3-Jul	
Cougar Woods Dining Hall	497	10-Jul	
Student Service Center 1	524	10-Jul	
Law Residence Hall	555	10-Jul	
Settegast Residence Hall	556	10-Jul	
Bates Residence Hall	557	10-Jul	
Taub Residence Hall	558	10-Jul	
Oberholtzer Residence Hall	559	10-Jul	
Bayou Oaks Apartments	500	17-Jul	
Campus Wellness & Recreational Center	522	17-Jul	
Health & Biomedical Sciences Bld.	592	17-Jul	
Visitor Information Booth 2	513	24-Jul	
Department of Public Safety	519	24-Jul	
New Football Stadium	530	24-Jul	
Parking Enforcement	560	24-Jul	
Alumni Center	573	24-Jul	
Athletic Center	574	24-Jul	
Agnes Arnold Hall	578	31-Jul	
College of Pharmacy - Texas Medical Center	701	31-Jul	

## CAMPUS-WIDE ACCESS CONTROL EXTERIOR KEY CORE CHANGE

	<b>Building</b>	<b>Projected Date of</b>	Status
<b>Building</b>	<b>Number</b>	<b>Lock Change</b>	
ERP1	401	7-Aug	
ERP2	402	7-Aug	
ERP3	403	7-Aug	
ERP4	404	7-Aug	
ERP5	405	7-Aug	
ERP6	406	14-Aug	
ERP7	407	14-Aug	
ERP8	408	14-Aug	
ERP9	409	14-Aug	
ERP10	410	14-Aug	
ERP11	411	14-Aug	
ERP12	412	14-Aug	
ERP13	413	21-Aug	
ERP14	414	21-Aug	
ERP15	415	21-Aug	
ERP19	419	21-Aug	